

Notes:

- 1/ More details associated with the HNL South Ramp Conceptual Implementation Schedule, as shown below, can be found in the South Ramp Redevelopment Study (dated August 2020).
- 2/ As of Spring 2024, the schedule below is pushed approximately 6 years.

TABLE 6.3-1 (1 OF 2) CONCEPTUAL IMPLEMENTATION SCHEDULE

PHASE	ACTIVITY	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042
Planning	South Ramp Redevelopment Study Complete	█																						
Planning	South Ramp Environmental Assessment (2.5 years)		█	█	█																			
Design	South Ramp Design, Procurement, and Contract (3 years)					█	█	█																
Construction																								
A1	Construct pavement, t-hangars, tie-downs for light GA interim relocation								█	█	█	█												
A2	Relocate light GA tenants (Aviation Academy of Hawaii, George's Aviation, Hawaii Aviation Contract Services, and other)												█											
A3	Demolish t-hangars, Aviation Academy of Hawaii, George's Aviation, Hawaii Aviation Contract Services, and area east of ARFF Station #2												█											
A4	Construct Taxiway K								█															
A5	Demolish Taxiway RT												█											
A6	Construct Realigned Taxiway C (incremental phasing)												█											
A7	Construct West Air Cargo Area for FedEx													█	█	█								
A8	Relocate FedEx																█							
B1	Implement Runway 8L-26R declared distances									█														
B2	Vacate Kalewa tenants on revocable permits and demolish facilities for Airport/Airline Support and other use									█														
B3	Realign Lagoon Drive via Kalewa Street									█														
B4	Redevelop Kalewa Street Subdivision										█	█	█											
B5	Relocate to Kalewa Street Subdivision: Chelsea Flight Kitchen, FAA, Gate Gourmet, HCC, and Kahala Surf Corporation												█											
B6	Demolish FedEx																█							
B7	Construct East Air Cargo Area; construct Commercial Helicopter Operations Area (Part 1)																	█	█	█				
B8	Relocate Kamaka Air; relocate commercial helicopter operators (Part 1)																			█				
B9	Construct Commercial Helicopter Operations Area (Part 2: secondary parallel FATO)																				█			
B10	Commission secondary parallel FATO																					█		
B11	Construct Commercial Helicopter Operations Area (Part 2: northeast hangars)																						█	
B12	Complete Commercial Helicopter Operations Area																							█
C1	Demolish Chelsea Flight Kitchen, FAA AFSS, FAA PMT Pacific Basin Office & Hangar, HCC, and surface parking lots																							█
C2	Construct Central-East Air Cargo Area and half of Central-West Air Cargo Area																							█
C3	Relocate UPS and Transair																							█
C4	Demolish FedEx Ground, and FedEx surface parking lots																							█
C5	Construct Central-West Air Cargo Area																							█
C6	Relocate Pacific Air Cargo																							█
C7	Demolish Air Service Hawaii (X2) and Kamaka Air																							█
C8	Construct Central Air Cargo Area																							█
C9	Complete Air Cargo area																							█

TABLE 6.3-1 (2 OF 2) CONCEPTUAL IMPLEMENTATION SCHEDULE

PHASE	ACTIVITY	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042
D1 & E1	Vacate and demolish surface parking lots at the east end of the South Ramp for GA tenants that will relocate in Phase D3								Demolition															
D2 & E2	Construct northeast GA facilities (Part 1)								Construction	Construction	Construction													
D3 & E3	Relocate ALPS Aircraft Leasing, Resort Air, and Washin Air to northeast GA facilities (Part 1)											Relocation												
D4	Demolish ALPS Aircraft Leasing, Airport Building 206, Kahala Surf Corporation, Resort Air, Washin Air, and surface parking lots											Demolition												
D5	Construct central-west GA facilities; Demolish Manuiwa Airways/FAA FSDO												Construction	Construction	Construction									
D6 & F1	Relocate Air Service Hawaii (209, 229) to new central GA facilities															Relocation								
E4	Demolish Transair																Demolition							
E5	Construct northeast GA facilities (Part 2)																	Construction	Construction	Construction				
E6	Relocate GA to northeast GA facilities (Part 1) from Kalewa Street interim GA facilities																				Relocation			
E7	Demolish Magnum Helicopters																				Demolition			
E8	Construct northeast GA facilities (Part 3)																					Construction	Construction	Construction
E9	Complete northeast GA facilities (Part 3)																							Relocation
F2	Demolish Air Service Hawaii (209, 229)																Demolition							
F3	Construct central-east GA facilities (or west of long-term tenants); begin Signature Flight Support renovation																	Construction	Construction	Construction				
F4	Commission Signature Flight support renovation, apron, and taxilanes																				Relocation			
G1	Demolish UPS																	Demolition						
G2	Construct west GA facilities (Part 1)																		Construction	Construction	Construction			
G3	Relocate GA to west GA facilities (Part 1) from Kalewa Street interim GA facilities																				Relocation			
G4	Demolish Pacific Air Cargo																				Demolition			
G5	Construct west GA facilities (Part 2)																					Construction	Construction	Construction
G6	Complete west GA facilities (Part 2)																							Relocation

NOTES:
 AFSS – Automatic Flight Service Station ARFF – Aircraft Rescue Firefighting FAA – Federal Aviation Administration
 FSDO – Flight Standards District Office GA – General Aviation HCC – Honolulu Community College

Planning/ Design
 Demolition
 Construction
 Relocation

SOURCE: Ricondo & Associates, Inc., August 2020.